

**Alabama Department of Transportation
Proposal Item Summary**

007. ACBRZ59359-ATRP(005)

CHILTON COUNTY

Contract Time: 45 Working Days

DBE Goal Percent: 3.00

for constructing the Bridge Replacement (Precast) on CR-2 over Mahan Creek. Length 0.022 mi.

The Bracket Estimate on this project is from \$456,713 to \$558,205.

A Bidding Proposal may be purchased for \$5.00. Plans may be purchased for \$6.00 per set.

The Principal Items of work are approximately as follows:

Item No.	Quantity	Units	Description
201A002	1	LS	Clearing And Grubbing (Maximum Allowable Bid \$ 4,000.00 Per Acre) (Approximately 1 Acre)
210A000	50	CUYD	Unclassified Excavation
502A000	350	LB	Steel Reinforcement
505G003	10	Each	Pile Points (Type A, 12")
505G004	10	Each	Pile Points (Type A, 14")
505H000	230	LF	Pilot Holes
505M002	530	LF	Steel Piling Furnished And Driven (HP 12x53)
505M004	225	LF	Steel Piling Furnished And Driven (HP 14x73)
507A000	2	Each	Wire Rope Abutment Anchor Assembly
510A000	24	CUYD	Bridge Substructure Concrete, Class A
511A000	44	Each	Elastomeric Bearing Type 1
512A014	2	Each	Precast Concrete Abutment Caps, 2'-0" Wide By 1'-8" Deep By 33'-0" Long
512B004	2	Each	Precast Concrete Intermediate Bent Caps, 2'-0" Wide By 2'-0" Deep By 31'-6" Long
512C017	18	Each	Precast Concrete Type 1 Span Section, 3'-6" By 2'-0" Deep By 39'-11 3/4" Long
512C025	6	Each	Precast Concrete Type 2C Span Section, 3'-6" By 2'-0" Deep By 39'-11 3/4" Long
512D025	2	Each	Precast Concrete Barrier Rail Intermediate Section, 39'-11" Long
512D030	4	Each	Precast Concrete Barrier Rail End Section, 39'-11 3/8" Long
512E002	16	Each	Precast Concrete Abutment Panels, Type A3
512F002	8	Each	Precast Concrete Wing Panels, Type W3
512G000	4	Each	Precast Concrete Abutment Wing Cap Panels
600A000	1	LS	Mobilization
610C001	250	Ton	Loose Riprap, Class 2
610D003	190	SQYD	Filter Blanket, Geotextile
630C003	4	Each	Guardrail End Anchor, Type 13
630C070	4	Each	Guardrail End Anchor, Type 10 Series
665F000	50	Each	Hay Bales
665J002	680	LF	Silt Fence
680A001	1	LS	Geometric Controls
698A000	1	LS	Construction Fuel (Maximum Bid Limited to \$ 14,000.00)
740B000	150	SQFT	Construction Signs
740F002	8	Each	Barricades, Type III
740I002	4	Each	Warning Lights, Type B