

**Alabama Department of Transportation  
Proposal Item Summary**

---

**018. RABRZ-5818(252)**

**ST. AND CLAIR COUNTIES**

Contract Time: 50 Working Days

DBE Goal Percent: 1.00

for constructing the Bridge Replacement on CR-31 (Washington Valley Road) over Walker Branch northeast of Springville. Length 0.007 mi.

The Bracket Estimate on this project is from \$316,868 to \$387,283.

A Bidding Proposal may be purchased for \$5.00. Plans may be purchased for \$9.00 per set.

*The Principal Items of work are approximately as follows:*

Item No.	Quantity	Units	Description
206A000	1	LS	Removal Of Old Bridge, Station 15+34.000
210A000	305	CUYD	Unclassified Excavation
505G003	26	Each	Pile Points (Type A, 12")
505H000	260	LF	Pilot Holes
505M102	617	LF	Steel Piling Furnished And Driven (HP 12x53) (Galvanized)
507A000	2	Each	Wire Rope Abutment Anchor Assembly
511A000	20	Each	Elastomeric Bearing Type 1
512A008	2	Each	Precast Concrete Abutment Caps, 2'-0" Wide By 1'-7" Deep By 28'-0" Long
512C017	5	Each	Precast Concrete Type 1 Span Section, 3'-6" By 2'-0" Deep By 39'-11 3/4" Long
512C025	2	Each	Precast Concrete Type 2C Span Section, 3'-6" By 2'-0" Deep By 39'-11 3/4" Long
512D031	2	Each	Precast Concrete Barrier Rail End Section, 39'-11 3/8" Long (Modified)
512E001	8	Each	Precast Concrete Abutment Panels, Type A2
512E021	8	Each	Precast Concrete Abutment Panels, Type A6
512F001	4	Each	Precast Concrete Wing Panels, Type W2
512F008	4	Each	Precast Concrete Wing Panels, Type W6
512G000	4	Each	Precast Concrete Abutment Wing Cap Panels
600A000	1	LS	Mobilization
610C001	470	Ton	Loose Riprap, Class 2
610D003	535	SQYD	Filter Blanket, Geotextile
665J002	480	LF	Silt Fence
665Q002	200	LF	Wattle
680A001	1	LS	Geometric Controls
698A000	1	LS	Construction Fuel (Maximum Bid Limited to \$ 9,540.00)
740B000	254	SQFT	Construction Signs
740C000	11	SQFT	Special Construction Signs
740F002	10	Each	Barricades, Type III