

# Alabama Department of Transportation - Proposal Questions and Answers

**Project Number** STPSU-0004(536)

**Call #** 058

**County**

CALHOUN

## Project Description

For constructing the Intersection Improvements (Planing, Widening, Resurfacing, Traffic Signals, and Traffic Stripe) on SR-4 (US-78) at CR-186 (Barry Street) in Oxford. Length 0.263 mi. In the County of CALHOUN, State of Alabama.

**As of:** 11/22/2022

Item	Question	Answer
1	In review of the plans as it pertains to Pay Item 630A-001 Steel Beam Guardrail Class A Type 2 in the Summary of Quantities on Sheet 3D, Pay Item Number 630G-003 may have been left out of the project. Beginning at Station 63+07 to Station 65+07, the remarks refer to Case 3. Therefore, we are requesting Pay Item Number 630G-003 Steel Beam Guardrail for Culvert Class A Type 2 Case 3 be included in the Summary of Quantities for the above referenced project.	Pay Item Number 630G-003 Steel Beam Guardrail for Culvert, Class A, Type 2, Case 3, has been added to the Summary of Quantities on Sheet 3 and 3D. The necessary call outs in the Paving Layout have been revised accordingly.
2	<p><b>A)</b> Summary of Quantities Box Sheet 3C, (Required Concrete Box Culvert Extension (CIP)) calls for 10 CY of slope paving, Pay Item 614A000. We only find this work to be shown on plan sheet 5. Left of centerline at the inlet end of the culvert. It appears, from sheet 5, that the slope paving is being placed as an "apron" from the face of the culvert, out to the end of the wings. Could you please provide a detail, (specific limits and proposed thickness) for this work? The 10 CY that is set up seems to be excessive.</p> <p><b>B)</b> Summary of quantities Box Sheet 3D, (Required Slope Paving...) calls for 5 CY of slope paving, Left of Station 64+00.00. We cannot find this on the paving layout sheets. Is this somehow tied to the culvert extension within this range of stationing?</p> <p><b>C)</b> After reviewing the plans, it appears that the quantities for the 424B662 and the 424C371 are overstated by quite a bit. I am coming up with about 350 tons of each and the plans call for 1,100 tons of each. Please advise.</p>	<p><b>A)</b> A concrete apron detail was added to the plans on sheet 2A. The concrete apron shall be paid for under item 614B-000, Reinforced Slope Paving. This pay item was added to the plans accordingly and the 10 CY quantity remained the same.</p> <p><b>B)</b> The 5 CY of slope paving have been removed from the plans. The concrete apron shall be paid for under item 614B-000, Reinforced Slope Paving.</p> <p><b>C)</b> The plans have been revised to show 300 tons of pay item 424B-662 and 424C-371.</p>
3		
4		
5		